

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – SDF 2015-16 & I&CAD Budget funds – Construction of HLB and checkdam on kappalavagu from Ramannapet to Vailpoor at Km 0/800 - 1/07 in morthad (M) of Balkonda Assembly Constituency in Nizamabad Dist Est.cost Rs.750.00&213.00 lakhs) – Post facto Extension of Agreement Time up to 31.12.2018 without Penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 160

Dated: 30-03-2019

Read:-

From the ENC, PR, Hyd., Lr.No.AEE1/DEE1/Nizamabad/HLB&checkdam/
KappalaVagu/Morthad/EOAT/2018, dt.15.12.2018.

ORDER:

In the circumstances reported by the Engineering-in-Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time upto 31.12.2018 (i.e.230 days) in respect of work for "Construction of HLB and checkdam on Kappalabvagu from Ramannapet to Failpoor at Km 0/800-1/07 in morthad (M) of Balkonda Assembly Constituency in Nizamabad Dist." without penalty as the delay is not attributed to the contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The Addl. PS to Hon'ble M(PR&RD).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER